

Lean Piping Drawing Plan-994																										
Vessel	Activity Name	Late Finish	Expected Issue date	Comments	Preceeding Work	Variation	Owner/Class approval	DocReq	Manpower	December 2025			January 2026				February 2026				March 2026					2026
										W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14
Grand Block		05-Mar-26	16-Jan-26																							
Grand Block 01		26-Feb-26	12-Jan-26																							
Block 01		26-Feb-26	12-Jan-26																							
Unit 101		04-Feb-26	12-Jan-26																							
In Progress		04-Feb-26	12-Jan-26																							
1994	Zone 220 - Pipe modeling	04-Feb-26	12-Jan-26		✓	✓	⚠	✓	✓																	
Not Started		04-Feb-26																								
1994	Unit 101C - Zone 020 - ISO generating	04-Feb-26			⚠	✓	⚠	✓	✓																	
1994	Unit 101C - Zone 220 - ISO generating	04-Feb-26			⚠	✓	⚠	✓	✓																	
Unit 201		26-Feb-26	09-Jan-26																							
In Progress		02-Feb-26	09-Jan-26																							
1994	Zone 320 - Pipe modeling	19-Jan-26	09-Jan-26		✓	✓	⚠	✓	✓																	
1994	Zone 420 - Pipe modeling	02-Feb-26	09-Jan-26		✓	✓	⚠	✓	✓																	
Not Started		26-Feb-26																								
1994	Unit 201C - Zone 320 - ISO generating	26-Feb-26			⚠	✓	⚠	✓	✓																	
Block 02		25-Feb-26	02-Jan-26																							
Unit 002		20-Jan-26	26-Dec-25																							
In Progress		07-Jan-26	26-Dec-25																							
1994	Zone 020 - Pipe modeling	07-Jan-26	26-Dec-25		✓	✓	⚠	✓	✓																	
1994	Zone 021 - Pipe modeling	30-Dec-25	26-Dec-25		✓	✓	⚠	✓	✓																	
Not Started		20-Jan-26																								
1994	Unit 002C - Zone 020 - ISO generating	20-Jan-26			⚠	✓	⚠	✓	✓																	
1994	Unit 002C - Zone 021 - ISO generating	20-Jan-26			⚠	✓	⚠	✓	✓																	
Unit 112		05-Feb-26	26-Dec-25																							
In Progress		13-Jan-26	26-Dec-25																							
1994	Zone 221 - Pipe modeling	13-Jan-26	26-Dec-25		✓	✓	⚠	✓	✓																	
Not Started		05-Feb-26																								
1994	Zone 120 - Pipe modeling	21-Jan-26			✓	✓	⚠	✓	✓																	
1994	Unit 112C - Zone 020 - ISO generating	05-Feb-26			⚠	✓	⚠	✓	✓																	
1994	Unit 112C - Zone 221 - ISO generating	05-Feb-26			⚠	✓	⚠	✓	✓																	
1994	Unit 112C - Zone 120 - ISO generating	05-Feb-26			⚠	✓	⚠	✓	✓																	
Unit 202		25-Feb-26	02-Jan-26																							
In Progress		16-Jan-26	02-Jan-26																							
1994	Zone 322 - Pipe modeling	16-Jan-26	02-Jan-26		✓	✓	⚠	✓	✓																	
1994	Zone 323 - Pipe modeling	16-Jan-26	02-Jan-26		✓	✓	⚠	✓	✓																	
Not Started		25-Feb-26																								
1994	Unit 202C - Zone 322 - ISO generating	25-Feb-26			⚠	✓	⚠	✓	✓																	
1994	Unit 202C - Zone 323 - ISO generating	25-Feb-26			⚠	✓	⚠	✓	✓																	
1994	Unit 202C - Zone 320 - ISO generating	25-Feb-26			⚠	✓	⚠	✓	✓																	
Block 03		02-Feb-26																								
Unit 003		07-Jan-26																								
Not Started		07-Jan-26																								
1994	Unit 003C - Zone 021 - ISO generating	07-Jan-26			⚠	✓	⚠	✓	✓																	
Unit 103		21-Jan-26																								
Not Started		21-Jan-26																								
1994	Unit 103C - Zone 021 - ISO generating	21-Jan-26			⚠	✓	⚠	✓	✓																	
Unit 113		26-Jan-26																								
Not Started		26-Jan-26																								
1994	Unit 113C - Zone 221 - ISO generating	26-Jan-26			⚠	✓	⚠	✓	✓																	
Unit 203		02-Feb-26																								
Not Started		02-Feb-26																								

Not started VVT

Remaining in progress VVT

Actual Work

Forecast start dwg

Expected issue

Float Bar

Neg Float Bar

Lean Piping Drawing Plan-994																										
Vessel	Activity Name	Late Finish	Expected Issue date	Comments	Preceeding Work	Variation	Owner/Class approval	DocReq	Manpower	December 2025				January 2026				February 2026				March 2026				2026
										W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14
	1994	Zone 421 - Pipe modeling	30-Jan-26			✔	✔	⚠	✔	✔																
	1994	Unit 203C - Zone 322 - ISO generating	02-Feb-26			⚠	✔	⚠	✔	✔																
	1994	Unit 203C - Zone 323 - ISO generating	02-Feb-26			⚠	✔	⚠	✔	✔																
	1994	Unit 203C - Zone 320 - ISO generating	02-Feb-26			⚠	✔	⚠	✔	✔																
Block 04		30-Jan-26	02-Jan-26																							
Unit 004		13-Jan-26																								
Not Started		13-Jan-26																								
	1994	Unit 004C - Zone 010 - ISO generating	13-Jan-26			✔	✔	⚠	✔	✔																
	1994	Unit 004C - Zone 021 - ISO generating	13-Jan-26			⚠	✔	⚠	✔	✔																
Unit 104		28-Jan-26	19-Dec-25																							
In Progress		15-Jan-26	19-Dec-25																							
	1994	Zone 110 - Pipe modeling	15-Jan-26	19-Dec-25		✔	✔	⚠	✔	✔																
	1994	Zone 121 - Pipe modeling	15-Jan-26	19-Dec-25		✔	✔	⚠	✔	✔																
Not Started		28-Jan-26																								
	1994	Unit 104C - Zone 010 - ISO generating	28-Jan-26			✔	✔	⚠	✔	✔																
	1994	Unit 104C - Zone 110 - ISO generating	28-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 104C - Zone 121 - ISO generating	28-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 104C - Zone 021 - ISO generating	28-Jan-26			⚠	✔	⚠	✔	✔																
Unit 114		29-Jan-26	02-Jan-26																							
In Progress		16-Jan-26	02-Jan-26																							
	1994	Zone 210 - Pipe modeling	16-Jan-26	02-Jan-26		✔	✔	⚠	✔	✔																
	1994	Zone 212 - Pipe modeling	16-Jan-26	02-Jan-26		✔	✔	⚠	✔	✔																
Not Started		29-Jan-26																								
	1994	Unit 114C - Zone 221 - ISO generating	29-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 114C - Zone 210 - ISO generating	29-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 114C - Zone 212 - ISO generating	29-Jan-26			⚠	✔	⚠	✔	✔																
Unit 204		30-Jan-26	19-Dec-25																							
In Progress		19-Jan-26	19-Dec-25																							
	1994	Zone 321 - Pipe modeling	19-Jan-26	19-Dec-25		✔	✔	⚠	✔	✔																
Not Started		30-Jan-26																								
	1994	Unit 204C - Zone 321 - ISO generating	30-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 204C - Zone 322 - ISO generating	30-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 204C - Zone 323 - ISO generating	30-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 204C - Zone 320 - ISO generating	30-Jan-26			⚠	✔	⚠	✔	✔																
Unit 214		30-Jan-26	26-Dec-25																							
In Progress		02-Jan-26	26-Dec-25																							
	1994	Zone 422 - Pipe modeling	02-Jan-26	26-Dec-25		✔	✔	⚠	✔	✔																
Not Started		30-Jan-26																								
	1994	Unit 214C - Zone 422 - ISO generating	30-Jan-26			⚠	✔	⚠	✔	✔																
Grand Block 02		26-Feb-26	16-Jan-26																							
Block 05		15-Jan-26	26-Dec-25																							
Unit 005		23-Dec-25																								
Completed		23-Dec-25																								
	1994	Zone 010 - Pipe modeling	15-Dec-25			✔	✔	✔	✔	✔																
	1994	Unit 005C - Zone 010 - ISO generating	23-Dec-25			✔	✔	✔	✔	✔																
Unit 105		08-Jan-26	19-Dec-25																							
Completed		08-Jan-26																								
	1994	Unit 105C - Zone 010 - ISO generating	08-Jan-26			✔	✔	✔	✔	✔																
In Progress		08-Jan-26	19-Dec-25																							
	1994	Zone 111 - Pipe modeling	30-Dec-25	19-Dec-25		✔	✔	✔	✔	✔																
	1994	Unit 105C - Zone 111 - ISO generating	08-Jan-26	19-Dec-25		✔	✔	⚠	✔	✔																
Unit 115		12-Jan-26	26-Dec-25																							

Not started VVT

Remaining in progress VVT

Actual Work

Forecast start dwg

Expected issue

Float Bar

Neg Float Bar

Not started VVT
 Remaining in progress VVT
 Actual Work
 Forecast start dwg
 Expected issue
 Float Bar
 Neg Float Bar

Lean Piping Drawing Plan-994																										
Vessel	Activity Name	Late Finish	Expected Issue date	Comments	Preceeding Work	Variation	Owner/Class approval	DocReq	Manpower	December 2025			January 2026				February 2026				March 2026					2026
										W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	
	In Progress	08-Jan-26	26-Dec-25																							
	1994	Zone 213 - Pipe modeling	08-Jan-26	26-Dec-25		✔	✔	✔	✔	✔																
	Not Started	12-Jan-26																								
	1994	Unit 115C - Zone 213 - ISO generating	12-Jan-26			✔	✔	⚠	✔	✔																
	Unit 205	15-Jan-26	26-Dec-25																							
	In Progress	02-Jan-26	26-Dec-25																							
	1994	Zone 310 - Pipe modeling	02-Jan-26	26-Dec-25		✔	✔	✔	✔	✔																
	1994	Zone 311 - Pipe modeling	02-Jan-26	26-Dec-25		✔	✔	⚠	✔	✔																
	Not Started	15-Jan-26																								
	1994	Unit 205C - Zone 310 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 205C - Zone 311 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	Unit 215	15-Jan-26	26-Dec-25																							
	In Progress	02-Jan-26	26-Dec-25																							
	1994	Zone 410 - Pipe modeling	02-Jan-26	26-Dec-25		✔	✔	⚠	✔	✔																
	Not Started	15-Jan-26																								
	1994	Unit 215C - Zone 311 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 215C - Zone 410 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	1994	Unit 215C - Zone 422 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	Block 06	15-Jan-26																								
	Unit 006	15-Dec-25																								
	Completed	15-Dec-25																								
	1994	Zone 011 - Pipe modeling	15-Dec-25			✔	✔	✔	✔	✔																
	1994	Unit 006C - Zone 011 - ISO generating	12-Dec-25			✔	✔	✔	✔	✔																
	Unit 106	06-Jan-26																								
	Completed	06-Jan-26																								
	1994	Zone 112 - Pipe modeling	06-Jan-26			✔	✔	✔	✔	✔																
	1994	Unit 106C - Zone 112 - ISO generating	06-Jan-26			✔	✔	✔	✔	✔																
	1994	Unit 106C - Zone 011 - ISO generating	06-Jan-26			✔	✔	✔	✔	✔																
	Unit 116	09-Jan-26																								
	Not Started	09-Jan-26																								
	1994	Unit 116C - Zone 213 - ISO generating	09-Jan-26			✔	✔	⚠	✔	✔																
	1994	Unit 116C - Zone 011 - ISO generating	09-Jan-26			✔	✔	⚠	✔	✔																
	Unit 206	15-Jan-26																								
	Not Started	15-Jan-26																								
	1994	Unit 206C - Zone 310 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	Unit 216	15-Jan-26																								
	Not Started	15-Jan-26																								
	1994	Unit 216C - Zone 410 - ISO generating	15-Jan-26			⚠	✔	⚠	✔	✔																
	Block 07	20-Jan-26	19-Dec-25																							
	Unit 007	29-Dec-25	19-Dec-25																							
Completed	29-Dec-25																									
1994	Zone 114 - Pipe modeling	23-Dec-25			✔	✔	✔	✔	✔																	
1994	Zone 012 - Pipe modeling	28-Dec-25			✔	✔	✔	✔	✔																	
1994	Zone 113 - Pipe modeling	18-Dec-25			✔	✔	✔	✔	✔																	
1994	Unit 007C - Zone 012 - ISO generating	29-Dec-25			✔	✔	✔	✔	✔																	
In Progress	29-Dec-25	19-Dec-25																								
1994	Unit 007C - Zone 114 - ISO generating	29-Dec-25	19-Dec-25		✔	✔	⚠	✔	✔																	
Not Started	29-Dec-25																									
1994	Unit 007C - Zone 113 - ISO generating	29-Dec-25			✔	✔	⚠	✔	✔																	
Unit 117	16-Jan-26	19-Dec-25																								
In Progress	16-Jan-26	19-Dec-25																								
1994	Zone 214 - Pipe modeling	06-Jan-26	19-Dec-25		✔	✔	✔	✔	✔																	

Not started VVT

Remaining in progress VVT

Actual Work

Forecast start dwg

Expected issue

Float Bar

Neg Float Bar

Not started VVT Remaining in progress VVT Actual Work Forecast start dwg Expected issue Float Bar Neg Float Bar

Lean Piping Drawing Plan-994																										
Vessel	Activity Name	Late Finish	Expected Issue date	Comments	Preceeding Work	Variation	Owner/Class approval	DocReq	Manpower	December 2025			January 2026				February 2026				March 2026					2026
										W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14
	1994	Unit 117C - Zone 214 - ISO generating	16-Jan-26	19-Dec-25		✔	✔	⚠	✔	✔																
	Unit 207		20-Jan-26																							
	Not Started		20-Jan-26																							
	1994	Unit 207C - Zone 310 - ISO generating	20-Jan-26			⚠	✔	⚠	✔	✔																
	Unit 217		19-Jan-26																							
	Not Started		19-Jan-26																							
	1994	Unit 217C - Zone 410 - ISO generating	19-Jan-26			⚠	✔	⚠	✔	✔																
	Unit 008C		08-Jan-26	26-Dec-25																						
	In Progress		08-Jan-26	26-Dec-25																						
	1994	Zone 215 - Pipe modeling	25-Dec-25	19-Dec-25		✔	✔	✔	✔	✔																
	1994	Unit 008C - Zone 012 - ISO generating	08-Jan-26	26-Dec-25		✔	✔	⚠	✔	✔																
	Not Started		08-Jan-26																							
	1994	Unit 008C - Zone 215 - ISO generating	08-Jan-26			⚠	✔	⚠	✔	✔																
	Mega Unit 208		26-Feb-26	16-Jan-26																						
	Unit 208		26-Feb-26	16-Jan-26																						
	In Progress		20-Jan-26	16-Jan-26																						
	1994	Zone 315 - Pipe modeling	20-Jan-26	26-Dec-25		✔	✔	⚠	✔	✔																
	1994	Zone 411 - Pipe modeling	19-Jan-26	16-Jan-26		✔	✔	⚠	✔	✔																
	Not Started		26-Feb-26																							
	1994	Unit 208C - Zone 315 - ISO generating	26-Feb-26			⚠	✔	⚠	✔	✔																
	1994	Unit 208C - Zone 411 - ISO generating	26-Feb-26			⚠	✔	⚠	✔	✔																
	Individual Units		05-Mar-26	16-Jan-26																						
	Unit 304		03-Mar-26	16-Jan-26																						
	In Progress		03-Mar-26	16-Jan-26																						
	1994	Zone 620 - Pipe modeling	03-Feb-26	16-Jan-26		✔	✔	⚠	✔	✔																
	1994	Zone 720 - Pipe modeling	03-Mar-26	16-Jan-26		✔	✔	⚠	✔	✔																
	1994	Zone 610 - Pipe modeling	26-Jan-26	16-Jan-26		✔	✔	⚠	✔	✔																
	Not Started		03-Mar-26																							
	1994	Zone 520 - Pipe modeling	26-Jan-26			✔	✔	⚠	✔	✔																
	1994	Unit 304C - Zone 422 - ISO generating	03-Mar-26			⚠	✔	⚠	✔	✔																
	1994	Unit 304C - Zone 620 - ISO generating	03-Mar-26			⚠	✔	⚠	✔	✔																
	1994	Unit 304C - Zone 610 - ISO generating	03-Mar-26			⚠	✔	⚠	✔	✔																
	1994	Unit 304C - Zone 520 - ISO generating	03-Mar-26			⚠	✔	⚠	✔	✔																
	Mega Unit 305		23-Feb-26	09-Jan-26																						
	Unit 305		23-Feb-26	09-Jan-26																						
	In Progress		27-Jan-26	09-Jan-26																						
	1994	Zone 510 - Pipe modeling	27-Jan-26	09-Jan-26		✔	✔	⚠	✔	✔																
	Not Started		23-Feb-26																							
	1994	Unit 305D - Zone 311 - ISO generating	23-Feb-26			⚠	✔	⚠	✔	✔																
	1994	Unit 305D - Zone 510 - ISO generating	23-Feb-26			⚠	✔	⚠	✔	✔																
1994	Unit 305D - Zone 520 - ISO generating	23-Feb-26			⚠	✔	⚠	✔	✔																	
Unit 315		23-Feb-26																								
Not Started		23-Feb-26																								
1994	Unit 305U - Zone 311 - ISO generating	23-Feb-26			⚠	✔	⚠	✔	✔																	
1994	Unit 305U - Zone 610 - ISO generating	23-Feb-26			⚠	✔	⚠	✔	✔																	
Mega Unit 306		24-Feb-26																								
Unit 306		24-Feb-26																								
Not Started		24-Feb-26																								
1994	Unit 306D - Zone 510 - ISO generating	24-Feb-26			⚠	✔	⚠	✔	✔																	
Unit 316		24-Feb-26																								
Not Started		24-Feb-26																								
1994	Unit 306U - Zone 610 - ISO generating	24-Feb-26			⚠	✔	⚠	✔	✔																	

Not started VVT Remaining in progress VVT Actual Work

⬇

 Forecast start dwg

⚠

 Expected issue Float Bar Neg Float Bar

Not started VVT Remaining in progress VVT Actual Work Forecast start dwg Expected issue Float Bar Neg Float Bar

Lean Piping Drawing Plan-994

Vessel	Activity Name	Late Finish	Expected Issue date	Comments	Preceding Work	Variation	Owner/Class approval	DocReq	Manpower	December 2025			January 2026					February 2026					March 2026					2026
										W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14		
	Mega Unit 307	04-Mar-26	16-Jan-26																									
	Unit 307	03-Mar-26	16-Jan-26																									
	In Progress	03-Feb-26	16-Jan-26																									
	1994	Zone 712 - Pipe modeling	03-Feb-26	16-Jan-26																								
	Not Started	03-Mar-26																										
	1994	Zone 512 - Pipe modeling	03-Mar-26																									
	1994	Unit 307D - Zone 510 - ISO generating	03-Mar-26																									
	1994	Unit 307D - Zone 712 - ISO generating	03-Mar-26																									
	1994	Unit 307D - Zone 512 - ISO generating	03-Mar-26																									
	Unit 317	04-Mar-26	16-Jan-26																									
	In Progress	24-Feb-26	16-Jan-26																									
	1994	Zone 611 - Pipe modeling	24-Feb-26	16-Jan-26																								
	Not Started	04-Mar-26																										
	1994	Zone 811 - Pipe modeling	04-Mar-26																									
	1994	Unit 307U - Zone 712 - ISO generating	03-Mar-26																									
	1994	Unit 307U - Zone 610 - ISO generating	03-Mar-26																									
	1994	Unit 307U - Zone 611 - ISO generating	03-Mar-26																									
	Unit 308C	03-Mar-26																										
	Not Started	03-Mar-26																										
	1994	Unit 308C - Zone 512 - ISO generating	03-Mar-26																									
	1994	Unit 308C - Zone 611 - ISO generating	03-Mar-26																									
	Unit 405	05-Mar-26	16-Jan-26																									
	In Progress	05-Feb-26	16-Jan-26																									
	1994	Zone 710 - Pipe modeling	05-Feb-26	16-Jan-26																								
	Not Started	05-Mar-26																										
	1994	Unit 405C - Zone 311 - ISO generating	05-Mar-26																									
	1994	Unit 405C - Zone 710 - ISO generating	05-Mar-26																									
	Unit 406	05-Mar-26																										
	Not Started	05-Mar-26																										
	1994	Unit 406C - Zone 710 - ISO generating	05-Mar-26																									
Unit 505	05-Mar-26	16-Jan-26																										
In Progress	05-Feb-26	16-Jan-26																										
1994	Zone 812 - Pipe modeling	05-Feb-26	16-Jan-26																									
1994	Zone 810 - Pipe modeling	05-Feb-26	16-Jan-26																									
Not Started	05-Mar-26																											
1994	Unit 505P/S - Zone 810 - ISO generating	05-Mar-26																										
1994	Unit 505P/S - Zone 811 - ISO generating	05-Mar-26																										
Mega Unit 605 & 705	05-Mar-26																											
Unit 605	05-Mar-26																											
Not Started	05-Mar-26																											
1994	Zone 911 - Pipe modeling	05-Mar-26																										
1994	Zone 910 - Pipe modeling	05-Mar-26																										
1994	Zone 912 - Pipe modeling	05-Mar-26																										
1994	Zone 913 - Pipe modeling	05-Mar-26																										
1994	Unit 605C - Zone 910 - ISO generating	05-Mar-26																										
1994	Unit 605C - Zone 911 - ISO generating	05-Mar-26																										
1994	Unit 605C - Zone 912 - ISO generating	05-Mar-26																										
Unit 705	05-Mar-26																											
Not Started	05-Mar-26																											
1994	Zone 914 - Pipe modeling	05-Mar-26																										

Not started VVTRemaining in progress VVTActual WorkForecast start dwgExpected issueFloat BarNeg Float Bar